

Attachment C to Agenda File No. 2018-0381



June 21, 2018

via email: tdriscoll@driscollinc.com

Driscoll, Inc.
2500 Shelter Island Drive
San Diego, California 92107

Attn: Tom Driscoll

Re: Intrepid Boat Works 35 Ton Travelift Pier/Marina Pile Installation
Point Loma - San Diego, California

Subject: **SCHEDULE**

Dear Tom:

R.E. Staite Engineering (RES) requests the delay of the commencement of the above-referenced project due to conflicts with the Shelter Island Boat Launch Ramp project due to unforeseen conditions which required an extension to the contract completion date. RES proposes a September 2018 start date for the following reasons:

1. Safety is a prime concern due to the small, in-water work area and the foot traffic on the Bay walkway next to the travelift pier. In September there will be less foot traffic; and
2. RES equipment and personnel will be available at that time.

We do understand the critical nature of the completion of the Intrepid Boat Works 35 Ton Travelift Pier at the earliest possible date, and R.E. Staite will endeavor to do all in our power to achieve this mutual goal.

Sincerely,

R.E. STAITE ENGINEERING, INC.

R.A. Carpenter
President

2145 E. Belt Street, San Diego, California 92113 • phone: 619.233-0178 fax: 619.233.3706